

Completion Report

1	Name of Wok	UGD Works in Dasarahalli ward no 15	
2	Sanctioned Estimate No. & Date	CE/DZ/TS/40/2021-22	
3	Head of Account which is Chargeable	06-12-2021	
4	Enstrument Order No. & Date	P-3295	
5	Name of Contractor	EE/DD/WO/ 88 /20-21, Dt.20.08.2020	
6a	Time Stipulated for Completion of work	Mallikarjun	
b	Delay in execution of work	90 days	
7	Measurement recorded in MB	MB No. 640/17-18	
	Page No	63958-63965	
8	check Measurment of the Asst		
9	Exe. Eng./ Exe.Eng. On		
	Name of the Office / Official	Asst.Executive Enginner	
	incharge of the work	T.Dasarahalli Sub Division	
10	a)Assistant Engineer	Archana	
	b) Asst. Exe. Engineer	B R Ranganath	
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess
	7.50	531523.00	-
			Savings (Rs)
			218477.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.15


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE